BRHAT BANGALORE MAHANAGARA PALIKE
INSPECTION REPORT

Sl No	Decription	Details	Remarks
1	Name of Work	Improvements to Road and Drains at Muninagappa layout in Ward No.06 Rachenahalli Village Limit	
2	Estimate Cost	20.00 Lakhs	
3	Administrative Approved No and Date	552/13-14, Date. 23.12.2013	
4	Technical sanction No. and Date	94/13-4, Date. 23.12.2013	
5	Job Code No. and P Code No.	006-14-000023	
6	Tender Direct Entrested to KRIDL	KRIDL	
7	if Tender, Tender Notification No. Date and Publication in daily news Paper	Not Appliable	
8	Tender Approved Details	Not Appliable	
9	Work Order No and Date	427/13-14, Date. 21.02.2014	
10	Stipulation time of Completion	90 Days	
11	Actiual Date of Commencement	30.04.2014	
12	Actiual Date of Completion	30.05.2014	
13	Delay if any	Nil	

14	**Reson for Delay**	Nil	
15	**Payment made till date.**	Nil	
16	**Status of Work**	Completed	
17	**Photograph verfied**	Enclosed	
18	**Date of Inspection**	01.07.2015	
19	**MB No. and Page No.**	Mb No.8903 Page No. 190272-280	
20	**BR No. and Date**	112/31.05.2014	
21	**Test Result**	Quality Test Report submitted by Karnataka Test House is verified and Enclosed	
22	**Section officer**	Sri K Devegowda JE	
23	**Sub Division Office**	Sri Shivakumar Goudar AEE Byatarayanaprua Sub Division	
24	**Observation**		
a	**Work Quality**	Satisfactory	
b	**Comments**	Work completed as per MB	

1/7/15

Y C Kale gowda
Executive Engineer (Retd)

Improvements to Roads and Drains at Muninagappa Layout in Ward No. 06 in Rachenahalli Village Limits